









Explosives in Groundwater Compared to
Maximum Contaminant Level/Health Advisories
Validated Data as of 11/28/07










AMEC Earth & Environmental, Inc.
Westford, Massachusetts

Metals in Groundwater Compared to Maximum Contaminant Level/Health Advisories
Validated Data as of 9/26/07

FIGURE 2





Sources & Notes:
Base map data from US Geological Survey
7 1/2 minute Topographic maps.
Source: Office of Geographic and
Environmental Information (MassGIS)
Commonwealth of Massachusetts
Executive Office of Environmental Affairs

AMEC Earth & Environmental, Inc.
Westford, Massachusetts

- Validated Detection Greater than or Equal to
Maximum Contaminant Level/Health Advisories
- Validated Detection Less than
Maximum Contaminant Level/Health Advisories

- Proposed Water Supply Well
- ⊕ Current Gun Position
- Water Table Contour (Feet NGVD)
AMEC, September 2003


Note: Map dot colors are representative of the highest historical concentration
at each well and not the current concentration level.
Historical data presented on this figure range from November 1996 through 2007.

Metals in Groundwater Compared to Maximum Contaminant Level/Health Advisories Validated Data as of 9/26/07





Inset Map B

FIGURE
2



**Volatile Organic Compounds (Excluding Chloroform) in Groundwater
Compared to Maximum Contaminant Level/Health Advisories
Validated Data as of 9/26/07**





Sources & Notes:
Base map data from US Geological Survey
7 1/2 minute Topographic maps.
Source: Office of Geographic and
Environmental Information (MassGIS)
Commonwealth of Massachusetts
Executive Office of Environmental Affairs

AMEC Earth & Environmental, Inc.
Westford, Massachusetts

● Validated Detection Less than Maximum
Contaminant Level/Health Advisories

● Validated Non-Detect

● Data Pending

■ Validated Detection Less than Maximum
Contaminant Level/Health Advisories
Water Supply Well

□ Proposed Water Supply Well

--- Water Table Contour (Feet NGVD), AMEC, September 2003

Note: Map dot colors are representative of the highest historical concentration
at each well and not the current concentration level.
Historical data presented on this figure range from November 1996 through 2007.





**Volatile Organic Compounds (Excluding Chloroform)
in Groundwater Compared to Maximum
Contaminant Level/Health Advisories
Validated Data as of 9/26/07**




Impact Area
Groundwater Study Program

Inset Map B

FIGURE
3







Semi-Volatile Organic Compounds (Excluding BEHP) in Groundwater Compared to Maximum Contaminant Level/Health Advisories
Validated Data as of 9/26/07

AMEC Earth & Environmental, Inc.
Westford, Massachusetts

FIGURE 5











AMEC Earth & Environmental, Inc.
Westford, Massachusetts

**BEHP in Groundwater
Compared to a 4 ppb Concentration
Validated Data as of 6/29/07**

FIGURE
6













AMEC Earth & Environmental, Inc.
Westford, Massachusetts

**Herbicides & Pesticides in Groundwater Compared to
Maximum Contaminant Level/Health Advisories
Validated Data as of 9/26/07**

FIGURE

7





Sources & Notes:
Base map data from US Geological Survey
7 1/2 minute Topographic maps.
Source: Office of Geographic and
Environmental Information (MassGIS)
Commonwealth of Massachusetts
Executive Office of Environmental Affairs

AMEC Earth & Environmental, Inc.
Westford, Massachusetts

- Validated Detection Less than Maximum Contaminant Level/Health Advisories
- Validated Non-Detect
- Proposed Water Supply Well

- + Current Gun Position
- Water Table Contour (Feet NGVD), AMEC, September 2003

Note: Map dot colors are representative of the highest historical concentration at each well and not the current concentration level.
Historical data presented on this figure range from November 1996 through 2007.

Herbicides & Pesticides in Groundwater Compared to Maximum Contaminant Level/Health Advisories Validated Data as of 9/26/07




Impact Area
Groundwater Study Program

Inset Map B





FIGURE



7



AMEC Earth & Environmental, Inc.
Westford, Massachusetts

**Perchlorate in Groundwater
Compared to a 2 ppb Concentration
Validated Data as of 11/28/07**





Sources & Notes:
Base map data from US Geological Survey
7 1/2 minute Topographic maps.
Source: Office of Geographic and
Environmental Information (MassGIS)
Commonwealth of Massachusetts
Executive Office of Environmental Affairs

AMEC Earth & Environmental, Inc.
Westford, Massachusetts

- Validated Detection Greater than or Equal to 2 and Less than 24 ppb
- Validated Detection Greater than Non-Detect and Less than 2 ppb
- Validated Non-Detect

Note: Map dot colors are representative of the highest historical concentration at each well and not the current concentration level.
Historical data presented on this figure range from November 1996 through 2007.

- Validated Detection Less than 2 ppb Water Supply Well
- Validated Non-Detect Water Supply Well
- Current Gun Position
- Water Table Contour (Feet NGVD)
AMEC, September 2003

Perchlorate in Groundwater Compared to a 2 ppb Concentration Validated Data as of 11/28/07

Impact Area
Groundwater Study Program

Inset Map B

FIGURE
8

Activity ID	Activity Description	Orig Dur	Rem Dur	Anticipated /Actual Start	Anticipated /Actual Finish	Var	FY08												FY09												FY10												FY11												FY12											
							C	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S												
CL0360	Prepare/Submit Draft J-1 RRA GW COWR	61*	49*	15OCT07A	11JAN08	-47	🚧 Prepare/Submit Draft J-1 RRA GW COWR																																																											
CL0440	Agency Review/Approve Draft J-1 RRA GW COWR	55*	55*	14JAN08	31MAR08	-47	🚧 Agency Review/Approve Draft J-1 RRA GW COWR																																																											
CL0460	Prepare/Submit Final J-1 RRA GW COWR	20	20	01APR08	28APR08	-47	🚧 Prepare/Submit Final J-1 RRA GW COWR																																																											
02165	Conduct Supplemental J-1 South Investigation	844	0	30APR04A	13JUL07A	10																																																												
U1100	Prp/Sbmt Draft J-1 Sth/Nth UXO SourceAssess WP	30	30	10JUN08	22JUL08	0	🚧 Prp/Sbmt Draft J-1 Sth/Nth UXO SourceAssess WP																																																											
U1110	Agency Rev/Appr Drft J-1Sth/Nth UXO Source As WP	65	65	23JUL08	23OCT08	0	🚧 Agency Rev/Appr Drft J-1Sth/Nth UXO Source As WP																																																											
U1120	Prep/Sbmt Final J-1 Sth/Nth UXO SourceAssess WP	20	20	24OCT08	21NOV08	0	🚧 Prep/Sbmt Final J-1 Sth/Nth UXO SourceAssess WP																																																											
U1130	Incorporate J-1 Sth/Nth UXO Source Assessment WP	30	30	24NOV08	07JAN09	0	🚧 Incorporate J-1 Sth/Nth UXO Source Assessment WP																																																											
10066	Prepare/Submit Draft J-1 South RI/FS Rpt	145	91	16JUL07A	07JAN09	-228	🚧 Prepare/Submit Draft J-1 South RI/FS Rpt Soil, GW, UXO																																																											
10071	Agency Review/Approve Drft J-1 South RI/FS	65*	65*	08JAN09	09APR09	-228	🚧 Agency Review/Approve Drft J-1 South RI/FS																																																											
10088	Prepare/Submit Final J-1 South RI/FS Rpt	20	20	10APR09	07MAY09	-228	🚧 Prepare/Submit Final J-1 South RI/FS Rpt																																																											
10115	Conduct Supplemental J-1 North Investigation	88	0	01MAR07A	17AUG07A	22																																																												
10116	Prepare/Submit Draft J-1 North RI/FS Rpt	110	103	20SEP07A	07JAN09	-216	🚧 Prepare/Submit Draft J-1 North RI/FS Rpt Groundwater/UXO/Source																																																											
10121	Agency Review/Approve Draft J-1 North RI/FS	65*	65*	08JAN09	09APR09	-216	🚧 Agency Review/Approve Draft J-1 North RI/FS																																																											
10138	Prepare/Submit Final J-1 North RI/FS Rpt	20	20	10APR09	07MAY09	-216	🚧 Prepare/Submit Final J-1 North RI/FS Rpt																																																											
R1000	Prepare/Submit Draft J-1 North GW RRA	132	132	01AUG08*	10FEB09	0	🚧 Prepare/Submit Draft J-1 North GW RRA																																																											
R1010	Agency Review/Approve Draft J-1 North GW RRA	65	65	11FEB09	13MAY09	0	🚧 Agency Review/Approve Draft J-1 North GW RRA																																																											
R1040	Design J-1 North GW RRA	88	88	05MAR09	08JUL09	0	🚧 Design J-1 North GW RRA																																																											
R1020	Prepare/Submit Final J-1 North GW RRA	20	20	14MAY09	11JUN09	0	🚧 Prepare/Submit Final J-1 North GW RRA																																																											
R1060	Prepare/Submit Draft J-1 North GW RRA SPM Plan	60	60	26JUN09	21SEP09	0	🚧 Prepare/Submit Draft J-1 North GW RRA SPM Plan																																																											
R1070	Agency Review/Approve Draft J-1N GW RRA SPM Plan	65	65	22SEP09	24DEC09	0	🚧 Agency Review/Approve Draft J-1N GW RRA SPM Plan																																																											
R1050	Construct/Startup J-1 North GW RRA	243	243	28DEC09	13DEC10	0	🚧 Construct/Startup J-1 North GW RRA Assumes 66 days for procurement under PBC																																																											
R1080	Prepare/Submit Final J-1 North GW RRA SPM Plan	20	20	28DEC09	25JAN10	0	🚧 Prepare/Submit Final J-1 North GW RRA SPM Plan																																																											
R1090	Prep/Sub Draft J-1 North GW RRA COWR	60	60	15OCT10	12JAN11	0	🚧 Prep/Sub Draft J-1 North GW RRA COWR																																																											
R1100	Agency Revw/Appr Draft J-1 North GW RRA COWR	65	65	13JAN11	14APR11	0	🚧 Agency Revw/Appr Draft J-1 North GW RRA COWR																																																											
R1110	Prep/Sbmt Final J-1 North GW RRA COWR	20	20	15APR11	12MAY11	0	🚧 Prep/Sbmt Final J-1 North GW RRA COWR																																																											
SL0090	Prepare/Submit Draft J-1 RSP	15	15	08MAY09	29MAY09	-216	🚧 Prepare/Submit Draft J-1 RSP Groundwater/UXO/Source																																																											
SL0100	Agency Review/Approve Draft J-1 RSP	55*	55*	01JUN09	17AUG09	-216	🚧 Agency Review/Approve Draft J-1 RSP																																																											
SL0110	Prepare/Submit Final J-1 RSP	10	10	18AUG09	31AUG09	-216	🚧 Prepare/Submit Final J-1 RSP																																																											
SL0120	Formal Public Comment J-1 RSP	30	30	01SEP09	01OCT09	-306	🚧 Formal Public Comment J-1 RSP																																																											
SL0130	Prepare/Submit Draft J-1 DD	20	20	02OCT09	30OCT09	-217	🚧 Prepare/Submit Draft J-1 DD																																																											

Activity ID	Activity Description	Orig Dur	Rem Dur	Anticipated /Actual Start	Anticipated /Actual Finish	Var	FY08												FY09												FY10												FY11												FY12											
							C	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S												
Central Impact Area																																																																		
CIA2770	Prepare/Submit Final CIA Soil RRA COWR	122*	0*	19OCT06A	01MAR07A	0																																																												
00261	Prepare/Submit Draft CIA UXO/Source Investig Rt	920	32	04APR04A	17DEC07	-21	Prepare/Submit Draft CIA UXO/Source Investig Rt Source/UXO																																																											
00263	Agency Rvw/Approve Draft CIA UXO/Source Investig	65	65	18DEC07	20MAR08	-21	Agency Rvw/Approve Draft CIA UXO/Source Investig																																																											
00299	Prepare/Submit Final CIA UXO/Source Investig Rpt	20	20	21MAR08	17APR08	-21	Prepare/Submit Final CIA UXO/Source Investig Rpt																																																											
22110	Prepare/Submit Drft CIA FS Screening Rpt	504*	0*	14APR05A	13APR07A	0																																																												
22130	Agency Review/Approve CIA Dft FS Scrn Rpt	85	85	16APR07A	04MAR08	-128	Agency Review/Approve CIA Dft FS Scrn Rpt																																																											
22131	Prepare/Submit Final CIA Dft FS Scrn Rpt	20	20	05MAR08	01APR08	-128	Prepare/Submit Final CIA Dft FS Scrn Rpt																																																											
22210	Prepare/Submit Draft CIA FS	170	170	03APR08	04DEC08	-94	Prepare/Submit Draft CIA FS																																																											
22230	Agency Review/Approve Draft CIA FS	85	85	05DEC08	07APR09	-94	Agency Review/Approve Draft CIA FS																																																											
22231	Prepare/Submit Final CIA FS	20	20	08APR09	05MAY09	-94	Prepare/Submit Final CIA FS																																																											
R2000	Prepare/Submit Draft CIA RRA	132	132	28JUL08	04FEB09	0	Prepare/Submit Draft CIA RRA																																																											
R2010	Agency Review/Approve Draft CIA RRA	65	65	05FEB09	07MAY09	0	Agency Review/Approve Draft CIA RRA																																																											
R2020	Prepare/Submit Final CIA RRA	20	20	08MAY09	05JUN09	0	Prepare/Submit Final CIA RRA																																																											
R2030	Design CIA RRA	120	120	08JUN09	27NOV09	0	Design CIA RRA																																																											
R2050	Prepare/Submit Draft CIA GW RRA SPM Plan	60	60	15OCT09	12JAN10	0	Prepare/Submit Draft CIA GW RRA SPM Plan																																																											
R2060	Agency Review/Approve Draft CIA GW RRA SPM Plan	65	65	13JAN10	14APR10	0	Agency Review/Approve Draft CIA GW RRA SPM Plan																																																											
R2070	Prepare/Submit Final CIA GW RRA SPM Plan	20	20	15APR10	12MAY10	0	Prepare/Submit Final CIA GW RRA SPM Plan																																																											
R2040	Construct/Startup CIA RRA	121	121	13MAY10	03NOV10	0	Construct/Startup CIA RRA Assumes procurement under TERC																																																											
R2080	Prep/Sub Draft CIA COWR	60	60	08SEP10	03DEC10	0	Prep/Sub Draft CIA COWR																																																											
R2090	Agency Revw/Appr Draft CIA COWR	65	65	06DEC10	09MAR11	0	Agency Revw/Appr Draft CIA COWR																																																											
R2100	Prep/Sbmt Final CIA COWR	20	20	10MAR11	06APR11	0	Prep/Sbmt Final CIA COWR																																																											
32510	Prepare/Submit Draft CIA RSP	30	30	08APR09	19MAY09	-94	Prepare/Submit Draft CIA RSP																																																											
32520	Agency Review/Approve Draft CIA RSP	55	55	20MAY09	06AUG09	-94	Agency Review/Approve Draft CIA RSP																																																											
32530	Prepare/Submit Final CIA RSP	20	20	07AUG09	03SEP09	-94	Prepare/Submit Final CIA RSP																																																											
32540	Formal Public Comment CIA RSP	30	30	04SEP09	04OCT09	-132	Formal Public Comment CIA RSP																																																											
CI0080	Prepare/Submit Draft CIA DD	40	40	04SEP09	02NOV09	-94	Prepare/Submit Draft CIA DD																																																											
CI0090	Agency Review/Approve Draft CIA DD	65	65	03NOV09	05FEB10	-94	Agency Review/Approve Draft CIA DD																																																											
CI0100	Prepare/Submit Final CIA DD	20	20	08FEB10	08MAR10	-94	Prepare/Submit Final CIA DD																																																											
CI0110	EPA Issue CIA DD	15	15	09MAR10	29MAR10	-94	EPA Issue CIA DD																																																											

[illegible]

[illegible]

